

# DAILY SUMMARY SHEET



103 Wheeler Street, Saskatoon, SK Canada S7P 0A4  
Telephone: (306) 975-2122 Fax: (306) 975-2125

DATE: Tue, Feb 03, 2026 Rev. 0

CUSTOMER / LOCATION: SaskPower - E.B Campbell

WORK SCOPE: Install unit 7 & 8

JA TECH REFERENCE #: PF25119-4

Job #: P5018.00.4A EBC 7&8 Refurb - Electrical Install

CUSTOMER REFERENCE #: PO4500541082

## LABOUR

| DESCRIPTION                       | REPRESENTATIVE |    | HOURS | DESCRIPTION                       | REPRESENTATIVE |    | HOURS |
|-----------------------------------|----------------|----|-------|-----------------------------------|----------------|----|-------|
| Supervision / Planning            | RJ Lacsamana   | ST | 10.0  | Continue torquing bus connection  | Jamie Harvey   | ST | 10.0  |
|                                   |                | OT | 0.5   | Unit 7 SWGR                       |                | OT | 0.5   |
| Travel (4.5 hrs)                  |                | DT |       | Travel (4.5 hrs)                  |                | DT |       |
| Continue torquing bus connection  | Ryan Peng      | ST | 10.0  | Move, hoist, stage, SWGR are      | Kent Cooper    | ST | 10.0  |
| Unit 7 SWGR                       |                | OT | 0.5   | plenums                           |                | OT | 0.5   |
| Travel (4.5 hrs)                  |                | DT |       | Travel (4.5 hrs)                  |                | DT |       |
| Move, hoist, stage, SWGR are      | Grant Bennett  | ST | 10.0  | Receive, organize, store material | Gustav Boshoff | ST | 10.0  |
| plenums                           |                | OT | 0.5   | Assist with arc plenums           |                | OT | 0.5   |
| Travel (4.5 hrs)                  |                | DT |       | Travel (4.5 hrs)                  |                | DT |       |
| Receive, organize, store material | Brendon Fehr   | ST | 10.0  |                                   |                | ST |       |
| Assist with arc plenums           |                | OT | 0.5   |                                   |                | OT |       |
| Travel (4.5 hrs)                  |                | DT |       |                                   |                | DT |       |

| EQUIPMENT DESCRIPTION                                   |  | EQUIPMENT DESCRIPTION                             |  | EQUIPMENT DESCRIPTION                    |   |
|---------------------------------------------------------|--|---------------------------------------------------|--|------------------------------------------|---|
| Protective Relay Test Set                               |  | Power System Recorder                             |  | Moving & Hoisting Equipment              |   |
| GE, CH, SD Relay Test Sets                              |  | Ground Grid Tester                                |  | Cable Pulling Equipment                  |   |
| 10kV Power Factor Test Set                              |  | IR Camera                                         |  | Portable Indirect Heater                 |   |
| 10kV Resonator                                          |  | Online Battery Tester                             |  | High Pressure Steam Clean Equipment      |   |
| Capacitance/Dissipation Bridge                          |  | Battery Load bank Tester                          |  | Gas Cutting/Welding Equipment            |   |
| Automatic Transformer Turns Ratio Test Set              |  | Safety Ground Test Set                            |  | Two Way Radios (set)                     | 2 |
| Automatic Transformer Winding Resistance Test Set       |  | Hot Stick Testing Rack                            |  | Gas Monitor (qty 2 c/w calibration unit) |   |
| Dry Block Calibrator                                    |  | Bus Punch & Bender                                |  | Portable DC Battery Bank                 |   |
| Sweep Frequency Response Analyzer (SFRA)                |  | Medium Voltage Terminating Tools                  |  | Mobile Knuckle Boom Crane (day)          |   |
| DC Over Potential Test Set                              |  | High Voltage Terminating Tools                    |  | 160kW Generator                          |   |
| AC Over Potential Test Set                              |  | Fiber Fusion Splicer                              |  | Portable Generators (1400-8000W)         |   |
| VLF Over Potential Test Set                             |  | Fiber/Communication Test Sets                     |  | Track Mounted Work Platform              |   |
| Tan Delta Test Set                                      |  | Oil Transfer Pump/Filter Press                    |  | Load Weights                             |   |
| 0-5kV Insulation Resistance/Polarization Index Test Set |  | Oil Processing Unit                               |  | 50,000 lb Load Cell                      |   |
| Automatic Current Transformer Test Set (MultiTap)       |  | Degasification, cleaning, vacuum filling (litres) |  | Equipment Transport Trailer/Site Trailer | 2 |
| High Current Supply c/w Timer                           |  | Degasification, cleaning (circulation) (litres)   |  | Heavy Equipment Trailer (44,000lbs)      |   |
| 3 Phase Variac                                          |  | Compressor & Air Dryer                            |  | Portable Oil Storage 1000L               |   |
| Contact Resistance Test Set                             |  | Oil Dielectric Tester                             |  | Portable Fuel Storage                    |   |
| Circuit Breaker Timer                                   |  | Dew Point Analyzer                                |  | Sea Can                                  |   |
| On-Line Partial Discharge Monitor                       |  | Ultrasonic Detector                               |  | Emerson Communicator                     |   |
| Off-Line MV Cable Partial Discharge Unit                |  | Pfisterer Size 6 Connector Test Plugs             |  | Fluke Process Meter                      |   |
| Sheath Integrity Tester                                 |  | Safety Grounds, Sensor & Stick                    |  | Fluke Calibration Meter                  |   |
| Cable Locator                                           |  | Medium Voltage Phasing Sticks                     |  | Pressure Kit                             |   |
| Oscilloscope Spectrum Analyzer                          |  | Electric Magnetic Drill                           |  | 12x25' Oil Containment Berm              |   |

## MATERIAL

### MATERIAL DESCRIPTION

| (ATTACH ADDITIONAL BACKUP AS REQUIRED) | QTY | UNIT |  | QTY | UNIT |
|----------------------------------------|-----|------|--|-----|------|
|                                        |     |      |  |     |      |
|                                        |     |      |  |     |      |

## VEHICLE

| DESCRIPTION           | UNIT # | DAYS | KMS | DESCRIPTION | UNIT # | DAYS | KMS |
|-----------------------|--------|------|-----|-------------|--------|------|-----|
| Field Service Vehicle | 112    | 1    | 398 |             |        |      |     |
| Field Service Vehicle | 210    | 1    | 398 |             |        |      |     |
| Field Service Vehicle | 304    | 1    | 398 |             |        |      |     |

## SIGN-OFF

|                        |              |                         |  |
|------------------------|--------------|-------------------------|--|
| JA TECH REP NAME:      | RJ Lacsamana | CUSTOMER REP NAME:      |  |
| JA TECH REP SIGNATURE: | RJ Lacsamana | CUSTOMER REP SIGNATURE: |  |