

# DAILY SUMMARY SHEET



103 Wheeler Street, Saskatoon, SK Canada S7P 0A4  
Telephone: (306) 975-2122 Fax: (306) 975-2125

DATE: Mon, May 04, 2026 Rev. 1

CUSTOMER / LOCATION: SaskPower - E.B Campbell

WORK SCOPE: Install unit 7 & 8

JA TECH REFERENCE #: PF25119-4

Job #: P5018.00.4A EBC 7&8 Refurb - Electrical Install

CUSTOMER REFERENCE #: PO4500541082

## LABOUR

| DESCRIPTION                         | REPRESENTATIVE |    | HOURS | DESCRIPTION                        | REPRESENTATIVE |    | HOURS |
|-------------------------------------|----------------|----|-------|------------------------------------|----------------|----|-------|
| Supervision / Assist w/ Unit 7      | RJ Lacsamana   | ST | 10.0  | Seismic support install, ductor    | Brendon Fehr   | ST | 10.0  |
| terms / re-arrange cables @ tap box |                | OT | 1.5   | Unit 8 shields c bus, tray install |                | OT | 0.5   |
| Travel (1.5 hrs)                    |                | DT |       | Travel (4.5 hrs)                   |                | DT |       |
| SWGR-407 cable bus                  | Grant Bennett  | ST | 10.0  | Deficiencies: cable tray install,  | Matthew LePage | ST | 9.0   |
| terminations                        |                | OT | 1.5   | grounding                          |                | OT |       |
| Travel (1.5 hrs)                    |                | DT |       | Travel (1.5 hrs)                   |                | DT |       |
| Unit 7 tap box cable bus            | Chris Mclean   | ST | 10.0  | Deficiencies: cable tray install,  | Cole Gillespie | ST | 9.0   |
| terminations                        |                | OT | 1.5   | grounding                          |                | OT |       |
| Travel (1.5 hrs)                    |                | DT |       | Travel (1.5 hrs)                   |                | DT |       |
| Deficiencies: cable tray install,   | Jamie Harvey   | ST | 10.0  |                                    |                | ST |       |
| grounding, seismic supports         |                | OT | 1.5   |                                    |                | OT |       |
| Travel (1.5 hrs)                    |                | DT |       |                                    |                | DT |       |

| EQUIPMENT DESCRIPTION                                   |   | EQUIPMENT DESCRIPTION                             |   | EQUIPMENT DESCRIPTION                    |   |
|---------------------------------------------------------|---|---------------------------------------------------|---|------------------------------------------|---|
| Protective Relay Test Set                               |   | Power System Recorder                             |   | Moving & Hoisting Equipment              |   |
| GE, CH, SD Relay Test Sets                              |   | Ground Grid Tester                                |   | Cable Pulling Equipment                  |   |
| 10kV Power Factor Test Set                              |   | IR Camera                                         |   | Portable Indirect Heater                 |   |
| 10kV Resonator                                          |   | Online Battery Tester                             |   | High Pressure Steam Clean Equipment      |   |
| Capacitance/Dissipation Bridge                          |   | Battery Load bank Tester                          |   | Gas Cutting/Welding Equipment            |   |
| Automatic Transformer Turns Ratio Test Set              |   | Safety Ground Test Set                            |   | Two Way Radios (set)                     | 1 |
| Automatic Transformer Winding Resistance Test Set       |   | Hot Stick Testing Rack                            |   | Gas Monitor (qty 2 c/w calibration unit) |   |
| Dry Block Calibrator                                    |   | Bus Punch & Bender                                |   | Portable DC Battery Bank                 |   |
| Sweep Frequency Response Analyzer (SFRA)                |   | Medium Voltage Terminating Tools                  | 2 | Mobile Knuckle Boom Crane (day)          |   |
| DC Over Potential Test Set                              |   | High Voltage Terminating Tools                    |   | 160kW Generator                          |   |
| AC Over Potential Test Set                              |   | Fiber Fusion Splicer                              |   | Portable Generators (1400-8000W)         |   |
| VLF Over Potential Test Set                             |   | Fiber/Communication Test Sets                     |   | Track Mounted Work Platform              |   |
| Tan Delta Test Set                                      |   | Oil Transfer Pump/Filter Press                    |   | Load Weights                             |   |
| 0-5kV Insulation Resistance/Polarization Index Test Set |   | Oil Processing Unit                               |   | 50,000 lb Load Cell                      |   |
| Automatic Current Transformer Test Set (MultiTap)       |   | Degasification, cleaning, vacuum filling (litres) |   | Equipment Transport Trailer/Site Trailer | 1 |
| High Current Supply c/w Timer                           |   | Degasification, cleaning (circulation) (litres)   |   | Heavy Equipment Trailer (44,000lbs)      |   |
| 3 Phase Variac                                          |   | Compressor & Air Dryer                            |   | Portable Oil Storage 1000L               |   |
| Contact Resistance Test Set                             | 1 | Oil Dielectric Tester                             |   | Portable Fuel Storage                    |   |
| Circuit Breaker Timer                                   |   | Dew Point Analyzer                                |   | Sea Can                                  |   |
| On-Line Partial Discharge Monitor                       |   | Ultrasonic Detector                               |   | Emerson Communicator                     |   |
| Off-Line MV Cable Partial Discharge Unit                |   | Pfisterer Size 6 Connector Test Plugs             |   | Fluke Process Meter                      |   |
| Sheath Integrity Tester                                 |   | Safety Grounds, Sensor & Stick                    |   | Fluke Calibration Meter                  |   |
| Cable Locator                                           |   | Medium Voltage Phasing Sticks                     |   | Pressure Kit                             |   |
| Oscilloscope Spectrum Analyzer                          |   | Electric Magnetic Drill                           |   | 12x25' Oil Containment Berm              |   |

## MATERIAL

### MATERIAL DESCRIPTION

| (ATTACH ADDITIONAL BACKUP AS REQUIRED) | QTY | UNIT |  | QTY | UNIT |
|----------------------------------------|-----|------|--|-----|------|
|                                        |     |      |  |     |      |
|                                        |     |      |  |     |      |

## VEHICLE

| DESCRIPTION           | UNIT # | DAYS | KMS | DESCRIPTION | UNIT # | DAYS | KMS |
|-----------------------|--------|------|-----|-------------|--------|------|-----|
| Field Service Vehicle | 110    | 1    |     |             |        |      |     |
| Field Service Vehicle | 112    | 1    |     |             |        |      |     |
| Field Service Vehicle | 105    | 1    |     |             |        |      |     |

## SIGN-OFF

|                        |              |                         |              |
|------------------------|--------------|-------------------------|--------------|
| JA TECH REP NAME:      | RJ Lacsamana | CUSTOMER REP NAME:      | MARSHAL JACK |
| JA TECH REP SIGNATURE: | RJ Lacsamana | CUSTOMER REP SIGNATURE: |              |