

[illegible]

MATERIALS & SUBCONTRACTORS	

Finished grounding JB's in unit 8. Went over to unit 7 and installed remaining JB's and flex for sole plates as well as run the sensor cabling. Set up reels, pulled twine through flex and taped cables on. Pulled cables through flex and tray to Vibrosystem cabinet. Measured length needed to get to each JB and cut cables to appropriate length. Coiled cables at pull box as sole plate cables also have to be ran before pulling to each JB.

Client Approval: _____ Date: _____