

[illegible]

MATERIALS & SUBCONTRACTORS

Reworked tray installed day before so seismic brackets could fit for cable bus. Installed tray beside cable bus at switch gear #8. Dressed cables in tray. Finished strapping flex and sensor plate grounds on unit #7 vibrosystm. Cut tray for unit #8 underneath bus duct. Ran tray through wall penetration on generator side. Untangled old sensor cables that were crossing with everything in cable tray. Cleaned up work areas.

Client Approval: _____ Date: _____