

[illegible]

EQUIPMENT:					
Equipment Description	Qty	Rate	# of units	Unit Description	Daily Total
LOA	2	200.00	1	per day	400.00
Truck Travel to/fr Carrot River	144	0.75	1	Per KM	108.00
				Total	\$ 508.00

MATERIALS & SUBCONTRACTORS	

DAILY NOTES
Drove Impact rental to site as JA employees were checking out of Nipawin and due to weather and poor tires did not want to drive unit #208. Finished pulling remaining sole plate, flux, and air gap sensors in unit #7. Measured and cut cables. Pulled the cables through flex to appropriate locations along with grounds. Bonded JB's to frame in Unit# 7. Started working on strapping flex in Unit #8. Walked through with Saskpower guy on location of sensors in turbine pit and generator pit. Got material list together as 1/2 flex, connectors and #12 green were short for what's remaining.

Contractor Approval:	Cole Gillespie	Date:	Apr. 15/26
Client Approval:	RJ Lacsamana	Date:	2026-04-21