

Impact Daily LEM

Company Name:	JA Tech	Date (YYYY-MM-DD):	2026-04-27
Work Order Number:	WO 28447	Purchase Order Number:	PF25119-1-48-CG
Project Number & Name:	WO 28447	Primary Contact:	Chris Georget

LABOR:											
Employee Name	Class	WBS Code	WBS Desc	STBY HR	REG HRS	OT HRS	STBY \$	REG \$	OT \$	Total Hours	Labour Total
Cole Gillespie	Journeyman	000002	Travel to/frm Saskatoon		4		0	88.64	124.09	4	354.56
Cole Gillespie	Journeyman	000001	Electrical Labor		6	0.5	0	88.64	124.09	6.5	593.89
Cole Gillespie	Journeyman	000003	Daily Travel to/from EB Campbell			0.5	0	88.64	124.09	0.5	62.05
Matt Lepage	Journeyman	000002	Travel to/frm Saskatoon		4		0	88.64	124.09	4	354.56
Matt Lepage	Journeyman	000001	Electrical Labor		6	0.5	0	88.64	124.09	6.5	593.89
Matt Lepage	Journeyman	000003	Daily Travel to/from EB Campbell			0.5	0	88.64	124.09	0.5	62.05
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
Total				0	20	2				Total	\$ 2,020.98

EQUIPMENT:					
Equipment Description	Qty	Rate	# of units	Unit Description	Daily Total
Truck Travel to/fr Saskatoon	345	0.75	1	Per KM	258.75
LOA	2	200.00	1	per day	400.00
Total					\$ 658.75

MATERIALS & SUBCONTRACTORS

DAILY NOTES
Drove to E.B. Campbell. Waited and attended tool box talk. Performed LOTO. Went to unit #7 NGR. Marked holes for hanger and installed anchors in ceiling. Installed threaded rod and strut. Built strut support for tray and bolted to hanger. Anchored strut to ground. Ran cables and ground down to floor. Installed tray and bonded. Dressed cables down tray.

Contractor Approval:	Cole Gillespie	Date:	April 27/26
Client Approval:	RJ Lacsamana	Date:	May. 1, 2026