

[illegible]

MATERIALS & SUBCONTRACTORS	

Vibrosystem tech showed up on site. Got him to show what he wanted with the sole plates cabling. Reworked air gap sensor slack so it all is located in the sensor JB's. When reworking slack it was brought up on the routing of the signalling cables. He did not want them routed inside the generator as it had been planned for unit #7 and #8. It needs to be on the outside along the structure. Measured and counted what there was for flex, connectors and strapping. Not enough material was found to fully complete one unit. Installed JB on side of cover plating and brought flex for signalling runs from cabinet into JB. Re worked sole plate flex to be routed into the sensor JB's. Drilled, tapped and installed grounds for sensors and JB's

Contractor Approval:	Cole Gillespie	Date:	April 5, 2026
Client Approval:	RJ Lacsamana	Date:	April 8, 2026