



LABOR:											
Employee Name	Class	WBS Code	WBS Desc	STBY HR	REG HRS	OT HRS	STBY \$	REG \$	OT \$	Total Hours	Labour Total
Cole Gillespie	Journeyman	000001	Electrical Labor		5.5		0	88.64	124.09	5.5	487.52
Cole Gillespie	Journeyman	000003	Daily Travel to/from EB Campbell		0.5		0	88.64	124.09	0.5	44.32
Cole Gillespie	Journeyman	000002	Travel to/firm Saskatoon		4		0	88.64	124.09	4	354.56
Matt Lepage	Journeyman	000001	Electrical Labor		5.5		0	88.64	124.09	5.5	487.52
Matt Lepage	Journeyman	000003	Daily Travel to/from EB Campbell		0.5		0	88.64	124.09	0.5	44.32
Matt Lepage	Journeyman	000002	Travel to/firm Saskatoon		4		0	88.64	124.09	4	354.56
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
			Total	0	20	0			Total	20	\$ 1,772.80

MATERIALS & SUBCONTRACTORS	

Finished anchoring of strut stand for tap boxes. Finished tray at unit 8 underneath bus duct. Finished grounding of vibro sensor plates in unit 8. Pulled data from Rio cabinet to junction box at unit 8. Cleaned up and gathered tools. Returned JA coveralls and locks. Travelled back to Saskatoon

Contractor Approval:	Cole Gillespie	Date:	May 6/26
Client Approval:	RJ Lacsamana	Date:	May 13, 2026