

DAILY SUMMARY SHEET

		103 Wheeler Street, Saskatoon, SK Canada S7P 0A4 Telephone: (306) 975-2122 Fax: (306) 975-2125		DATE: Thu, May 14, 2026 Rev. 0	
WORK SCOPE: Commissioning		JA TECH REFERENCE #: PF25119-13		CUSTOMER / LOCATION: SaskPower - E.B Campbell	
Job #: P5018.00.4A EBC 7&8 Refurb - Electrical Install		CUSTOMER REFERENCE #: PO4500541082			
DAILY REPORT					
SUMMARY			EXTRAS / DELAYS		
Unit 7 Rigid-bus and CAB-407 contact resistance testing - complete			BKR-407 remote racking not operating - Ongoing		
15kv 3C cable testing - 407 Exciter, 414T and 2/3 of 408 Exciter - complete					
Unit 8 contact resistance testing from CAB to SWGR - complete					
Unit 7 contact resistance testing of SWGR (minus through BKR-407) - complete					
Button-ups and installing boots on Unit 7 and 8					
Dielectric withstand on remaining SWGR-408					
LABOUR					
DESCRIPTION	REPRESENTATIVE	HOURS	DESCRIPTION	REPRESENTATIVE	HOURS
See above	Grant Shiman	ST 10.0	See above	David Brown	ST 10.0
		OT 1.5			OT 1.5
Travel (1.5 hrs)		DT	Travel (1.5 hrs)		DT
See above	Ranveer Singh	ST 10.0	See above	Brendon Fehr	ST 10.0
		OT 1.5			OT 1.5
Travel (1.5 hrs)		DT	Travel (1.5 hrs)		DT
		ST			ST
		OT			OT
		DT			DT
		ST			ST
		OT			OT
		DT			DT
EQUIPMENT DESCRIPTION		EQUIPMENT DESCRIPTION		EQUIPMENT DESCRIPTION	
Protective Relay Test Set		Power System Recorder		Moving & Hoisting Equipment	
GE, CH, SD Relay Test Sets		Ground Grid Tester		Cable Pulling Equipment	
10kV Power Factor Test Set		IR Camera		Portable Indirect Heater	
10kV Resonator		Online Battery Tester		High Pressure Steam Clean Equipment	
Capacitance/Dissipation Bridge		Battery Load bank Tester		Gas Cutting/Welding Equipment	
Automatic Transformer Turns Ratio Test Set		Safety Ground Test Set		Two Way Radios (set)	
Automatic Transformer Winding Resistance Test Set		Hot Stick Testing Rack		Gas Monitor (qty 2 c/w calibration unit)	
Dry Block Calibrator		Bus Punch & Bender		Portable DC Battery Bank	
Sweep Frequency Response Analyzer (SFRA)		Medium Voltage Terminating Tools		Mobile Knuckle Boom Crane (day)	
DC Over Potential Test Set		High Voltage Terminating Tools		160kW Generator	
AC Over Potential Test Set		Fiber Fusion Splicer		Portable Generators (1400-8000W)	
VLF Over Potential Test Set		1 Fiber/Communication Test Sets		Track Mounted Work Platform	
Tan Delta Test Set		1 Oil Transfer Pump/Filter Press		Load Weights	
0-5kV Insulation Resistance/Polarization Index Test Set		1 Oil Processing Unit		50,000 lb Load Cell	
Automatic Current Transformer Test Set (MultiTap)		Degasification, cleaning, vacuum filling (litres)		Equipment Transport Trailer/Site Trailer	
High Current Supply c/w Timer		Degasification, cleaning (circulation) (litres)		Heavy Equipment Trailer (44,000lbs)	
3 Phase Variac		Compressor & Air Dryer		Portable Oil Storage 1000L	
Contact Resistance Test Set		1 Oil Dielectric Tester		Portable Fuel Storage	
Circuit Breaker Timer		Dew Point Analyzer		Sea Can	
On-Line Partial Discharge Monitor		Ultrasonic Detector		Emerson Communicator	
Off-Line MV Cable Partial Discharge Unit		Pfisterer Size 6 Connector Test Plugs		Fluke Process Meter	
Sheath Integrity Tester		Safety Grounds, Sensor & Stick		Fluke Calibration Meter	
Cable Locator		Medium Voltage Phasing Sticks		Pressure Kit	
Oscilloscope Spectrum Analyzer		Electric Magnetic Drill		12x25' Oil Containment Berm	
MATERIAL					
MATERIAL DESCRIPTION					
(ATTACH ADDITIONAL BACKUP AS REQUIRED)		QTY	UNIT		
				QTY	UNIT
VEHICLE					
DESCRIPTION	UNIT #	DAYS	KMS	DESCRIPTION	UNIT #
Field Service Vehicle	210	1			
SIGN-OFF					
JA TECH REP NAME:		David Brown		CUSTOMER REP NAME:	
JA TECH REP SIGNATURE:		David Brown		CUSTOMER REP SIGNATURE:	