

DAILY SUMMARY SHEET

		103 Wheeler Street, Saskatoon, SK Canada S7P 0A4 Telephone: (306) 975-2122 Fax: (306) 975-2125		DATE: Wed, May 20, 2026 Rev. 1			
WORK SCOPE: Commissioning		JA TECH REFERENCE #: PF25119-13		CUSTOMER / LOCATION: SaskPower - E.B Campbell			
Job #: P5018.00.4A EBC 7&8 Refurb - Electrical Install		CUSTOMER REFERENCE #: PO4500541082					
DAILY REPORT							
SUMMARY			EXTRAS / DELAYS				
Digitize / Review test sheets - SWGR-114 - Completed			Def 029 - Lamacoids incorrect - labels applied and logged				
Digitize / Review test sheets - SWGR-407 - Ongoing			Def 026 - BKR-407 racking - Teams call with Powell, Service Call				
Digitize / Review test sheets - SWGR-408 - Ongoing			to follow				
Unit 7 & 8 Hot commissioning procedure			Def 035 - Unit 8 Bright spot sensor failed, replacement required				
Unit 7 - Contact resistance - Through BKR-407 - Complete			Def 036 - Unit 7 Bright spot sensor failed, replacement required				
414T ground bus to system ground retested after additional 4/0 installed							
LABOUR							
DESCRIPTION	REPRESENTATIVE	HOURS	DESCRIPTION	REPRESENTATIVE	HOURS		
See above	Grant Shiman	ST 10.0	See above	David Brown	ST 10.0		
		OT 1.5	1.5 hours from hotel		OT 3.0		
Travel (1.5 hrs)		DT	Travel (1.5 hrs)		DT		
See above	Ranveer Singh	ST 10.0			ST		
		OT 1.5			OT		
Travel (1.5 hrs)		DT			DT		
		ST			ST		
		OT			OT		
		DT			DT		
		ST			ST		
		OT			OT		
		DT			DT		
EQUIPMENT DESCRIPTION		EQUIPMENT DESCRIPTION	EQUIPMENT DESCRIPTION				
Protective Relay Test Set		Power System Recorder	Moving & Hoisting Equipment				
GE, CH, SD Relay Test Sets		Ground Grid Tester	Cable Pulling Equipment				
10kV Power Factor Test Set		IR Camera	Portable Indirect Heater				
10kV Resonator		Online Battery Tester	High Pressure Steam Clean Equipment				
Capacitance/Dissipation Bridge		Battery Load bank Tester	Gas Cutting/Welding Equipment				
Automatic Transformer Turns Ratio Test Set		Safety Ground Test Set	Two Way Radios (set)				
Automatic Transformer Winding Resistance Test Set		Hot Stick Testing Rack	Gas Monitor (qty 2 c/w calibration unit)				
Dry Block Calibrator		Bus Punch & Bender	Portable DC Battery Bank				
Sweep Frequency Response Analyzer (SFRA)		Medium Voltage Terminating Tools	Mobile Knuckle Boom Crane (day)				
DC Over Potential Test Set		High Voltage Terminating Tools	160kW Generator				
AC Over Potential Test Set		Fiber Fusion Splicer	Portable Generators (1400-8000W)				
VLF Over Potential Test Set		Fiber/Communication Test Sets	Track Mounted Work Platform				
Tan Delta Test Set		Oil Transfer Pump/Filter Press	Load Weights				
0-5kV Insulation Resistance/Polarization Index Test Set		Oil Processing Unit	50,000 lb Load Cell				
Automatic Current Transformer Test Set (MultiTap)		Degasification, cleaning, vacuum filling (litres)	Equipment Transport Trailer/Site Trailer				
High Current Supply c/w Timer		Degasification, cleaning (circulation) (litres)	Heavy Equipment Trailer (44,000lbs)				
3 Phase Variac		Compressor & Air Dryer	Portable Oil Storage 1000L				
Contact Resistance Test Set	1	Oil Dielectric Tester	Portable Fuel Storage				
Circuit Breaker Timer		Dew Point Analyzer	Sea Can				
On-Line Partial Discharge Monitor		Ultrasonic Detector	Emerson Communicator				
Off-Line MV Cable Partial Discharge Unit		Pfisterer Size 6 Connector Test Plugs	Fluke Process Meter				
Sheath Integrity Tester		Safety Grounds, Sensor & Stick	Fluke Calibration Meter				
Cable Locator		Medium Voltage Phasing Sticks	Pressure Kit				
Oscilloscope Spectrum Analyzer		Electric Magnetic Drill	12x25' Oil Containment Berm				
MATERIAL							
MATERIAL DESCRIPTION							
(ATTACH ADDITIONAL BACKUP AS REQUIRED)	QTY	UNIT		QTY	UNIT		
VEHICLE							
DESCRIPTION	UNIT #	DAYS	KMS	DESCRIPTION	UNIT #	DAYS	KMS
Field Service Vehicle	210	1					
SIGN-OFF							
JA TECH REP NAME:		David Brown		CUSTOMER REP NAME:			
JA TECH REP SIGNATURE:		David Brown		CUSTOMER REP SIGNATURE:			