

DAILY SUMMARY SHEET



103 Wheeler Street, Saskatoon, SK Canada S7P 0A4
Telephone: (306) 975-2122 Fax: (306) 975-2125

DATE: Thu, Apr 23, 2026 Rev. 0

CUSTOMER / LOCATION: SaskPower - E.B Campbell

WORK SCOPE: Install unit 7 & 8

JA TECH REFERENCE #: PF25119-4

Job #: P5018.00.4A EBC 7&8 Refurb - Electrical Install

CUSTOMER REFERENCE #: PO4500541082

LABOUR

DESCRIPTION	REPRESENTATIVE		HOURS	DESCRIPTION	REPRESENTATIVE		HOURS
Supervision / Planning	RJ Lacsamana	ST	8.5	Travel - See PF25119-12 DSS	Brennan Hatcher	ST	4.5
		OT		for work completed		OT	
Travel (4.5 hrs)		DT		Travel (4.5 hrs)		DT	
SWGR-407 Exciter 15 KV termination	Grant Bennett	ST	8.0	CAB-407 resistor install	Matthew LePage	ST	8.0
		OT				OT	
Travel (4.5 hrs)		DT		Travel (4.5 hrs)		DT	
Unit 8 cable bus pull	Brendon Fehr	ST	8.0	CAB-407 resistor install	Cole Gillespie	ST	8.0
		OT		and Unit 8 cable bus pulls		OT	
Travel (4.5 hrs)		DT		Travel (4.5 hrs)		DT	
Unit 8 cable bus pull	Jamie Harvey	ST	8.5			ST	
		OT				OT	
Travel (4.5 hrs)		DT				DT	

EQUIPMENT DESCRIPTION		EQUIPMENT DESCRIPTION		EQUIPMENT DESCRIPTION	
Protective Relay Test Set		Power System Recorder		Moving & Hoisting Equipment	
GE, CH, SD Relay Test Sets		Ground Grid Tester		Cable Pulling Equipment	
10kV Power Factor Test Set		IR Camera		Portable Indirect Heater	
10kV Resonator		Online Battery Tester		High Pressure Steam Clean Equipment	
Capacitance/Dissipation Bridge		Battery Load bank Tester		Gas Cutting/Welding Equipment	
Automatic Transformer Turns Ratio Test Set		Safety Ground Test Set		Two Way Radios (set)	2
Automatic Transformer Winding Resistance Test Set		Hot Stick Testing Rack		Gas Monitor (qty 2 c/w calibration unit)	
Dry Block Calibrator		Bus Punch & Bender		Portable DC Battery Bank	
Sweep Frequency Response Analyzer (SFRA)		Medium Voltage Terminating Tools		Mobile Knuckle Boom Crane (day)	
DC Over Potential Test Set		High Voltage Terminating Tools		160kW Generator	
AC Over Potential Test Set		Fiber Fusion Splicer		Portable Generators (1400-8000W)	
VLF Over Potential Test Set		Fiber/Communication Test Sets		Track Mounted Work Platform	
Tan Delta Test Set		Oil Transfer Pump/Filter Press		Load Weights	
0-5kV Insulation Resistance/Polarization Index Test Set		Oil Processing Unit		50,000 lb Load Cell	
Automatic Current Transformer Test Set (MultiTap)		Degasification, cleaning, vacuum filling (litres)		Equipment Transport Trailer/Site Trailer	1
High Current Supply c/w Timer		Degasification, cleaning (circulation) (litres)		Heavy Equipment Trailer (44,000lbs)	
3 Phase Variac		Compressor & Air Dryer		Portable Oil Storage 1000L	
Contact Resistance Test Set		Oil Dielectric Tester		Portable Fuel Storage	
Circuit Breaker Timer		Dew Point Analyzer		Sea Can	
On-Line Partial Discharge Monitor		Ultrasonic Detector		Emerson Communicator	
Off-Line MV Cable Partial Discharge Unit		Pfisterer Size 6 Connector Test Plugs		Fluke Process Meter	
Sheath Integrity Tester		Safety Grounds, Sensor & Stick		Fluke Calibration Meter	
Cable Locator		Medium Voltage Phasing Sticks		Pressure Kit	
Oscilloscope Spectrum Analyzer		Electric Magnetic Drill		12x25' Oil Containment Berm	

MATERIAL

MATERIAL DESCRIPTION

(ATTACH ADDITIONAL BACKUP AS REQUIRED)	QTY	UNIT		QTY	UNIT

VEHICLE

DESCRIPTION	UNIT #	DAYS	KMS	DESCRIPTION	UNIT #	DAYS	KMS
Field Service Vehicle	110	1	398	Field Service Vehicle	208	1	398
Field Service Vehicle	112	1	398				
Field Service Vehicle	105	1	398				

SIGN-OFF

JA TECH REP NAME:	RJ Lacsamana	CUSTOMER REP NAME:	MARSHAL JACK
JA TECH REP SIGNATURE:	RJ Lacsamana	CUSTOMER REP SIGNATURE:	MJACK , Users