

[illegible]

MATERIALS & SUBCONTRACTORS	

Lifted second bus duct section up for Unit 7 NGR. Bolted joiner plates and installed strut hanger. Levelled section of bus duct. Squared up switch gear with duct. Installed bolt up for bus bars. Installed ground bars. Bolted covers on. Torqued bolt up on both bus ducts for unit 7. Marked and filled in torque sheets. Started installing boots.

Client Approval: _____ Date: _____