Impact Daily LEM

Company Name:	**JA Tech**	**Date (YYYY-MM-DD):**	2026-04-05
Work Order Number:	**WO 28447**	**Purchase Order Number:**	**PF25119-1-48-CG**
Project Number & Name:	**WO 28447**	**Primary Contact:**	**Chris Georget**

LABOR:

Employee Name	Class	WBS Code	WBS Desc	STBY HR	REG HRS	OT HRS	STBY $	REG $	OT $	Total Hours	Labour Total
Cole Gillespie	Journeyman	000001	Electrical Labor			10	0	88.64	124.09	10	1,240.90
Cole Gillespie	Journeyman	000003	Daily Travel to/from EB Campbell			1.5	0	88.64	124.09	1.5	186.14
Matt Lepage	Journeyman	000001	Electrical Labor			10	0	88.64	124.09	10	1,240.90
Matt Lepage	Journeyman	000003	Daily Travel to/from EB Campbell			1.5	0	88.64	124.09	1.5	186.14
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
			Total	0	0	23			Total	23	$ 2,854.07

EQUIPMENT:

Equipment Description	Qty	Rate	# of units	Unit Description	Daily Total
LOA	2	200.00	1	per day	400.00
				Total	$ 400.00

MATERIALS & SUBCONTRACTORS

DAILY NOTES

Vibrosystem tech showed up on site. Got him to show what he wanted with the sole plates cabling. Reworked air gap sensor slack so it all is located in the sensor JB's. When reworking slack it was brought up on the routing of the signalling cables. He did not want them routed inside the generator as it had been planned for unit #7 and #8. It needs to be on the outside along the structure. Measured and counted what there was for flex, connectors and strapping. Not enough material was found to fully complete one unit. Installed JB on side of cover plating and brought flex for signalling runs from cabinet into JB. Re worked sole plate flex to be routed into the sensor JB's. Drilled, tapped and installed grounds for sensors and JB's

Contractor Approval: Cole Gillespie **Date:** April 5,2026

Client Approval: **Date:**