Impact Daily LEM

Company Name:	**JA Tech**	**Date (YYYY-MM-DD):**	2026-04-16
Work Order Number:	**WO 28447**	**Purchase Order Number:**	**PF25119-1-48-CG**
Project Number & Name:	**WO 28447**	**Primary Contact:**	**Chris Georget**

LABOR:

Employee Name	Class	WBS Code	WBS Desc	STBY HR	REG HRS	OT HRS	STBY $	REG $	OT $	Total Hours	Labour Total
Cole Gillespie	Journeyman	000001	Electrical Labor		9.5	1.5	0	88.64	124.09	11	1,028.22
Cole Gillespie	Journeyman	000003	Daily Travel to/from EB Campbell		0.5	1	0	88.64	124.09	1.5	168.41
Matt Lepage	Journeyman	000001	Electrical Labor		9.5	1.5	0	88.64	124.09	11	1,028.22
Matt Lepage	Journeyman	000003	Daily Travel to/from EB Campbell		0.5	1	0	88.64	124.09	1.5	168.41
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
			Total	0	20	5			Total	25	$ 2,393.25

EQUIPMENT:

Equipment Description	Qty	Rate	# of units	Unit Description	Daily Total
LOA	2	200.00	1	per day	400.00
Truck Travel to/fr Carrot River	95	0.75	1	Per KM	71.25
				Total	$ 471.25

MATERIALS & SUBCONTRACTORS

DAILY NOTES

Met JA crew in Carrot River and travelled to EB Campbell. Worked on strapping of flex in unit #8. Ran flex down in generator pit in unit #8 for the two x & y sensors and ran the cabling from pull box in generator pit to vibrosystem cabinet in gallery. Mounted box down in turbine pit. Ran three runs of 1/2" flex through tray and underneath grating to turbine sensors. Began pulling cables for turbine pit and strapping flex.

Contractor Approval:	Cole Gillespie	**Date:**	April 16/26
Client Approval:	RJ Lacsamana	**Date:**	2026-04-21