Impact Daily LEM

Company Name:	**JA Tech**	**Date (YYYY-MM-DD):**	2026-05-02
Work Order Number:	**WO 28516**	**Purchase Order Number:**	**PF25119-1-48-CG**
Project Number & Name:	**WO 28516**	**Primary Contact:**	**Chris Georget**

LABOR:

Employee Name	Class	WBS Code	WBS Desc	STBY HR	REG HRS	OT HRS	STBY $	REG $	OT $	Total Hours	Labour Total
Cole Gillespie	Journeyman	000001	Electrical Labor			10	0	88.64	124.09	10	1,240.90
Cole Gillespie	Journeyman	000003	Daily Travel to/from EB Campbell			1.5	0	88.64	124.09	1.5	186.14
Matt Lepage	Journeyman	000001	Electrical Labor			10	0	88.64	124.09	10	1,240.90
Matt Lepage	Journeyman	000003	Daily Travel to/from EB Campbell			1.5	0	88.64	124.09	1.5	186.14
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
			Total	0	0	23			Total	23	$ 2,854.07

EQUIPMENT:

Equipment Description	Qty	Rate	# of units	Unit Description	Daily Total
LOA	2	200.00	1	per day	400.00
Truck Travel to/fr EB Cambell	144	0.75	1	Per KM	108.00
				Total	$ 508.00

MATERIALS & SUBCONTRACTORS

DAILY NOTES

Finished pulling cables through Unit #7 cable bus. Installed final layer of seperation blocks and fire blocking. Installed cover on section in gallery and outside. Sealed around edges of flange on both top and bottom outside as well as any other area that potentially could leak water. Tightened all bolts on bottom flange. Cleaned up any residue on cable bus. Cleaned outside area and gathered all pallets and disposed of them.

Contractor Approval:	Cole Gillespie	**Date:**	May 2/26
Client Approval:	RJ Lacsamana	**Date:**	May 13, 2026