Impact Daily LEM

Company Name:	**JA Tech**	**Date (YYYY-MM-DD):**	2026-04-08
Work Order Number:	**WO 28447**	**Purchase Order Number:**	**PF25119-1-48-CG**
Project Number & Name:	**WO 28447**	**Primary Contact:**	**Chris Georget**

LABOR:

Employee Name	Class	WBS Code	WBS Desc	STBY HR	REG HRS	OT HRS	STBY $	REG $	OT $	Total Hours	Labour Total
Cole Gillespie	Journeyman	000001	Electrical Labor		9.5	0.5	0	88.64	124.09	10	904.13
Cole Gillespie	Journeyman	000003	Daily Travel to/from EB Campbell		0.5	1	0	88.64	124.09	1.5	168.41
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
			Total	0	10	1.5			Total	11.5	$ 1,072.54

EQUIPMENT:

Equipment Description	Qty	Rate	# of units	Unit Description	Daily Total
LOA	1	200.00	1	per day	200.00
				Total	$ 200.00

MATERIALS & SUBCONTRACTORS

DAILY NOTES

Matt L called in sick in the AM. Started terminations of junction boxes in unit 8. Grounded all flex connectors to backpan. Labelled and terminated sensor cables going back to Vibro cabinet. Coiled up excess cables for sensors in JB leaving enough for connections to channel 1 and 2. Went over to unit 7 to drill and tap 8 sensor grounds for the Vibro tech. Once grounds were completed began working on final junction box in Unit 8.

Contractor Approval: Cole Gillespie **Date:** 08-Apr-26

Client Approval: **Date:**