Impact Daily LEM

Company Name:	**JA Tech**	**Date (YYYY-MM-DD):**	2026-04-17
Work Order Number:	**WO 28447**	**Purchase Order Number:**	**PF25119-1-48-CG**
Project Number & Name:	**WO 28447**	**Primary Contact:**	**Chris Georget**

LABOR:

Employee Name	Class	WBS Code	WBS Desc	STBY HR	REG HRS	OT HRS	STBY $	REG $	OT $	Total Hours	Labour Total
Cole Gillespie	Journeyman	000001	Electrical Labor		9.5	1.5	0	88.64	124.09	11	1,028.22
Cole Gillespie	Journeyman	000003	Daily Travel to/from EB Campbell		0.5	1	0	88.64	124.09	1.5	168.41
Matt Lepage	Journeyman	000001	Electrical Labor		9.5	1.5	0	88.64	124.09	11	1,028.22
Matt Lepage	Journeyman	000003	Daily Travel to/from EB Campbell		0.5	1	0	88.64	124.09	1.5	168.41
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
			Total	0	20	5			Total	25	$ 2,393.25

EQUIPMENT:

Equipment Description	Qty	Rate	# of units	Unit Description	Daily Total
Truck Travel to/fr EB Cambell	144	0.75	1	Per KM	108.00
LOA	2	200.00	1	per day	400.00
				Total	$ 508.00

MATERIALS & SUBCONTRACTORS

DAILY NOTES

Travelled to EB Cambell. Pulled cables in turbine pit on unit #7 for vibrosystm sensors. Finished strapping flex to sensor plates. Moved over to unit #8 turbine pit and ran flex for those sensors. Pulled cables from vibrosystm cabinet to pull box and through the flex to the appropriate sensor locations. Cleaned up areas in both unit #7 and #8 turbine pits. Moved material back up top and began working on the flex in unit #7 and #8 generator pits.

Contractor Approval:	Cole Gillespie	**Date:**	Apr 17/26
Client Approval:	RJ Lacsamana	**Date:**	2026-04-21