Impact Daily LEM

Company Name:	**JA Tech**	**Date (YYYY-MM-DD):**	2026-04-06
Work Order Number:	**WO 28447**	**Purchase Order Number:**	**PF25119-1-48-CG**
Project Number & Name:	**WO 28447**	**Primary Contact:**	**Chris Georget**

LABOR:

Employee Name	Class	WBS Code	WBS Desc	STBY HR	REG HRS	OT HRS	STBY $	REG $	OT $	Total Hours	Labour Total
Cole Gillespie	Journeyman	000001	Electrical Labor		9.5	0.5	0	88.64	124.09	10	904.13
Cole Gillespie	Journeyman	000003	Daily Travel to/from EB Campbell		0.5	1	0	88.64	124.09	1.5	168.41
Matt Lepage	Journeyman	000001	Electrical Labor		9.5	0.5	0	88.64	124.09	10	904.13
Matt Lepage	Journeyman	000003	Daily Travel to/from EB Campbell		0.5	1	0	88.64	124.09	1.5	168.41
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
			Total	0	20	3			Total	23	$ 2,145.07

EQUIPMENT:

Equipment Description	Qty	Rate	# of units	Unit Description	Daily Total
LOA	2	200.00	1	per day	400.00
				Total	$ 400.00

MATERIALS & SUBCONTRACTORS

DAILY NOTES

Finished grounding JB's in unit 8. Went over to unit 7 and installed remaining JB's and flex for sole plates as well as run the sensor cabling. Set up reels, pulled twine through flex and taped cables on. Pulled cables through flex and tray to Vibrosystem cabinet. Measured length needed to get to each JB and cut cables to appropriate length. Coiled cables at pull box as sole plate cables also have to be ran before pulling to each JB.

Contractor Approval:	Cole Gillespie	**Date:**	06-Apr-26
Client Approval:	RJ Lacsamana	**Date:**	April 8, 2026