Impact Daily LEM

Company Name:	**JA Tech**	**Date (YYYY-MM-DD):**	2026-05-05
Work Order Number:	**WO 28516**	**Purchase Order Number:**	**PF25119-1-48-CG**
Project Number & Name:	**WO 28516**	**Primary Contact:**	**Chris Georget**

LABOR:

Employee Name	Class	WBS Code	WBS Desc	STBY HR	REG HRS	OT HRS	STBY $	REG $	OT $	Total Hours	Labour Total
Cole Gillespie	Journeyman	000001	Electrical Labor		9.5	0.5	0	88.64	124.09	10	904.13
Cole Gillespie	Journeyman	000003	Daily Travel to/from EB Campbell		0.5	1	0	88.64	124.09	1.5	168.41
Matt Lepage	Journeyman	000001	Electrical Labor		9.5	0.5	0	88.64	124.09	10	904.13
Matt Lepage	Journeyman	000003	Daily Travel to/from EB Campbell		0.5	1	0	88.64	124.09	1.5	168.41
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
			Total	0	20	3			Total	23	$ 2,145.07

EQUIPMENT:

Equipment Description	Qty	Rate	# of units	Unit Description	Daily Total
LOA	2	200.00	1	per day	400.00
Truck Travel to/fr EB Cambell	144	0.75	1	Per KM	108.00
				Total	$ 508.00

MATERIALS & SUBCONTRACTORS

DAILY NOTES

Removed poly and vacuumed/wiped down on top of switchgear at unit 7. Cleaned off top of switch gear at unit 8. Grabbed struts and hardware for tap box support. Measured and cut struts for support. Filed and cold galvanized the cut edges. Bolted up stand underneath scaffolding. Squared stand with the tap boxes and marker holes. Drilled holes and installed hilti anchors.

Contractor Approval:	Cole Gillespie	**Date:**	May 5/26
Client Approval:	RJ Lacsamana	**Date:**	May 13, 2026