Impact Daily LEM

Company Name:	**JA Tech**	**Date (YYYY-MM-DD):**	2026-04-21
Work Order Number:	**WO 28447**	**Purchase Order Number:**	**PF25119-1-48-CG**
Project Number & Name:	**WO 28447**	**Primary Contact:**	**Chris Georget**

LABOR:

Employee Name	Class	WBS Code	WBS Desc	STBY HR	REG HRS	OT HRS	STBY $	REG $	OT $	Total Hours	Labour Total
Cole Gillespie	Journeyman	000001	Electrical Labor		9.5	0.5	0	88.64	124.09	10	904.13
Cole Gillespie	Journeyman	000003	Daily Travel to/from EB Campbell		0.5	1	0	88.64	124.09	1.5	168.41
Matt Lepage	Journeyman	000001	Electrical Labor		9.5	0.5	0	88.64	124.09	10	904.13
Matt Lepage	Journeyman	000003	Daily Travel to/from EB Campbell		0.5	1	0	88.64	124.09	1.5	168.41
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
			Total	0	20	3			Total	23	$ 2,145.07

EQUIPMENT:

Equipment Description	Qty	Rate	# of units	Unit Description	Daily Total
LOA	2	200.00	1	per day	400.00
Truck Travel to/fr EB Cambell	144	0.75	1	Per KM	108.00
				Total	$ 508.00

MATERIALS & SUBCONTRACTORS

DAILY NOTES

Lifted second bus duct section up for Unit 7 NGR. Bolted joiner plates and installed strut hanger. Levelled section of bus duct. Sqaured up switch gear with duct. Installed bolt up for bus bars. Installed ground bars. Bolted covers on. Torqued bolt up on both bus ducts for unit 7. Marked and filled in torque sheets. Started installing boots.

Contractor Approval:	Cole Gillespie	**Date:**	Apr.21/26
Client Approval:	RJ Lacsamana	**Date:**	2026-04-25