Impact Daily LEM

Company Name:	**JA Tech**	**Date (YYYY-MM-DD):**	2026-04-22
Work Order Number:	**WO 28447**	**Purchase Order Number:**	**PF25119-1-48-CG**
Project Number & Name:	**WO 28447**	**Primary Contact:**	**Chris Georget**

LABOR:

Employee Name	Class	WBS Code	WBS Desc	STBY HR	REG HRS	OT HRS	STBY $	REG $	OT $	Total Hours	Labour Total
Cole Gillespie	Journeyman	000001	Electrical Labor		9.5	0.5	0	88.64	124.09	10	904.13
Cole Gillespie	Journeyman	000003	Daily Travel to/from EB Campbell		0.5	1	0	88.64	124.09	1.5	168.41
Matt Lepage	Journeyman	000001	Electrical Labor		9.5	0.5	0	88.64	124.09	10	904.13
Matt Lepage	Journeyman	000003	Daily Travel to/from EB Campbell		0.5	1	0	88.64	124.09	1.5	168.41
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
			Total	0	20	3			Total	23	$ 2,145.07

EQUIPMENT:

Equipment Description	Qty	Rate	# of units	Unit Description	Daily Total
Truck Travel to/fr EB Cambell	144	0.75	1	Per KM	108.00
LOA	2	200.00	1	per day	400.00
				Total	$ 508.00

MATERIALS & SUBCONTRACTORS

DAILY NOTES

Finished installing covers on bus duct. Finished bolting and torquing what bus could be finished. Brought NGR over and got placed on cement. Once squared up marked all mounting holes and pulled NGR out of way. Installed anchors and cut custom gland plates. Installed cover on switch gear and marked holes for ground cable. Drilled holes in gear and installed connectors. Pulled NGR ground through cabinet and into gear. Moved NGR into place and anchored down.

Contractor Approval:	Cole Gillespie	**Date:**	April 22/26
Client Approval:	RJ Lacsamana	**Date:**	2026-04-25