Impact Daily LEM

Company Name:	**JA Tech**	**Date (YYYY-MM-DD):**	2026-04-03
Work Order Number:	**WO 28447**	**Purchase Order Number:**	**PF25119-1-48-CG**
Project Number & Name:	**WO 28447**	**Primary Contact:**	**Chris Georget**

LABOR:

Employee Name	Class	WBS Code	WBS Desc	STBY HR	REG HRS	OT HRS	STBY $	REG $	OT $	Total Hours	Labour Total
Cole Gillespie	Journeyman	000001	Electrical Labor			10	0	88.64	124.09	10	1,240.90
Cole Gillespie	Journeyman	000003	Daily Travel to/from EB Campbell			1.5	0	88.64	124.09	1.5	186.14
Matt Lepage	Journeyman	000001	Electrical Labor			10	0	88.64	124.09	10	1,240.90
Matt Lepage	Journeyman	000003	Daily Travel to/from EB Campbell			1.5	0	88.64	124.09	1.5	186.14
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
			Total	0	0	23			Total	23	$ 2,854.07

EQUIPMENT:

Equipment Description	Qty	Rate	# of units	Unit Description	Daily Total
LOA	2	200.00	1	per day	400.00
				Total	$ 400.00

MATERIALS & SUBCONTRACTORS

DAILY NOTES

Gathered material needed for installing junction boxes and flex for sole plates and brought down to generator. Marked holes for junction boxes. Drilled and tapped before bolting junction box to frame. Marks holes for flex. Drilled and installed flex and connectors for sole plates. Installed one flex into the junction boxes but stopped continuing with the others as vibrosystem wants the junction boxes elsewhere than Saskpower. Ran sensor cabing for vibrosystem. Ran 3/4 flex from electrical corridor to underneath generator.

Contractor Approval:	Cole Gillespie	**Date:**	April 3rd, 2026
Client Approval:	RJ Lacsamana	**Date:**	2026-04-05