Impact Daily LEM

Company Name:	**JA Tech**	**Date (YYYY-MM-DD):**	2026-04-04
Work Order Number:	**WO 28447**	**Purchase Order Number:**	**PF25119-1-48-CG**
Project Number & Name:	**WO 28447**	**Primary Contact:**	**Chris Georget**

LABOR:

Employee Name	Class	WBS Code	WBS Desc	STBY HR	REG HRS	OT HRS	STBY $	REG $	OT $	Total Hours	Labour Total
Cole Gillespie	Journeyman	000001	Electrical Labor			10	0	88.64	124.09	10	1,240.90
Cole Gillespie	Journeyman	000003	Daily Travel to/from EB Campbell			1.5	0	88.64	124.09	1.5	186.14
Matt Lepage	Journeyman	000001	Electrical Labor			10	0	88.64	124.09	10	1,240.90
Matt Lepage	Journeyman	000003	Daily Travel to/from EB Campbell			1.5	0	88.64	124.09	1.5	186.14
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
			Total	0	0	23			Total	23	$ 2,854.07

EQUIPMENT:

Equipment Description	Qty	Rate	# of units	Unit Description	Daily Total
LOA	2	200.00	1	per day	400.00
				Total	$ 400.00

MATERIALS & SUBCONTRACTORS

DAILY NOTES

Unbolted Vibrosystem JBs as Saskpower wanted them moved from where Vibrosystem requested them. Marked holes in new spots and drilled holes for JBs. Bolted JBs to 1/4 plating at unit #8 and #7. Marked holes and drilled for flex. Installed flex between plating and JB for sensor cabling. Installed JB below generator at unit #7 and unit #8. Installed flex for Unit #7 sole plates

Contractor Approval:	Cole Gillespie	**Date:**	April 4th, 2026
Client Approval:	RJ Lacsamana	**Date:**	2026-04-05