Impact Daily LEM

Company Name:	**JA Tech**	**Date (YYYY-MM-DD):**	2026-04-09
Work Order Number:	**WO 28447**	**Purchase Order Number:**	**PF25119-1-48-CG**
Project Number & Name:	**WO 28447**	**Primary Contact:**	**Chris Georget**

LABOR:

Employee Name	Class	WBS Code	WBS Desc	STBY HR	REG HRS	OT HRS	STBY $	REG $	OT $	Total Hours	Labour Total
Cole Gillespie	Journeyman	000003	Daily Travel to/from EB Campbell		1		0	88.64	124.09	1	88.64
Cole Gillespie	Journeyman	000001	Electrical Labor		5		0	88.64	124.09	5	443.20
Cole Gillespie	Journeyman	000002	Travel to/frm Saskatoon		4		0	88.64	124.09	4	354.56
Matt Lepage	Journeyman	000003	Daily Travel to/from EB Campbell		1		0	88.64	124.09	1	88.64
Matt Lepage	Journeyman	000001	Electrical Labor		5		0	88.64	124.09	5	443.20
Matt Lepage	Journeyman	000002	Travel to/frm Saskatoon		4		0	88.64	124.09	4	354.56
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
										0	-
			Total	0	20	0			Total	20	$ 1,772.80

EQUIPMENT:

Equipment Description	Qty	Rate	# of units	Unit Description	Daily Total
Truck Travel to/fr Saskatoon	345	0.75	1	Per KM	258.75
				Total	$ 258.75

MATERIALS & SUBCONTRACTORS

DAILY NOTES

Finished junction box terminations in unit 8. Pulled cable for sole plate near pull box, and finished grounds in pull box. Started running 1" flex in unit #7. Dressed sensor cables in tray down in gallery back to Vibrosystm cabinet. Dressed cables inside cabinet to the appropriate terminal strip and checked all labelling had not been worn off. Cleaned up work areas near unit #7 and unit #8. Travelled back to Saskatoon

Contractor Approval:	Cole Gillespie	**Date:**	April 9th, 2026
Client Approval:	RJ Lacsamana	**Date:**	2026-04-21